

FDC Construction and Renovation Timeline

Construction-Addition

	Start	Finish
Demolition	7/8/16	7/21/16
Foundations	7/22/16	7/28/16
Underground plumbing	7/29/16	8/4/16
Slab on grade	8/5/16	8/11/16
Framing/Sheathing/Windows	8/12/16	9/8/16
Roofing	9/9/16	9/15/16
Brick Veneer	9/16/16	10/6/16
MEP Rough Ins	9/16/16	10/6/16
Insulation & Drywall	10/7/16	10/25/16
Prime & 1 st paint coat	10/25/16	11/1/16
Doors/Millwork	11/2/16	11/8/16
Acoustic Ceiling	11/2/16	11/8/16
Flooring	11/16/16	11/29/16
Finish Paint & Specialties	11/30/16	12/6/16
Punchlist	12/7/16	12/20/16
Owner move in	12/21/16	12/27/16

RENOVATION

Interior demolition	7/11/16	7/19/16
Drywall & ceiling	7/20/16	8/16/16
Plumbing for showers	7/20/16	8/2/16
Interior paint	8/17/16	8/25/16
Install doors/millwork	8/26/16	9/1/16
Flooring	9/2/16	9/15/16
Install operable partitions	9/16/16	9/22/16